

Project	Zen Plan B
Location	Test stuff
Submitted By	2
Formwork deck fully complete with no gaps or holes	No
All decking panels and formwork sheets firmly secured	No
Edge boards complete and firmly secured	No
Edge protection in place and adequate	No
Scaffold and perimeter safety screens in place with no gaps	No
Deck fully extends to edge of scaffold	No
Hand railing complete, firmly fixed and of adequate strength	Yes
Steel safety mesh installed in all service penetrations	No
All penetrations covered, secured and clearly stencilled	No
Fencing/cordons in place in areas not ready for handover	Yes
Required signage in place in areas not ready for handover	No
Safe access available for other trades at entry points of deck	Yes
Slip/trip hazards removed (excess materials, timber etc.)	Yes
Deck swept and cleaned of all debris	No
Engineer Sign off	Yes
Comments	Test
The submitter of this report has confirmed that the specified deck is safe to use and is structurally adequate to support site personnel and design working loads (structural certificate to be provided by structural engineer prior to pour).	
The person who has verified this report has confirmed the deck has been inspected to ensure that all required actions and controls have been implemented.	
Verified By	Test
Verified On	9-May-2016

Photos On Next Page.....

