

Project	Bellevue Hill PS
Submitted By	Stephen Price
Submitted On	13-Apr-2017 08:52AM
Core No	1
Level No	2
Pour No	3
Stairmaster correct position	Yes
Is the bottom and top riser in correct position	Yes
Checked stairmaster/handrail description and confirmed is intalled in the correct location	Yes
Edge boards braced	Yes
Centre of stairmaster flights installed	Yes
Pins and props	Yes
Z Bars in walls tight	Yes
Stairs cleaned	Yes

CONSTRUCTION	DRAWING NO.
Architects GA/RCP	1
Architects CS/WS	12
Structural Outline	2
Formwork Certificate	3
The submitter of this report has confirmed that the specified stairs are safe to use and are structurally adequate to support site personnel and design and working loads (structural certificate to be provided by structural engineer prior to pour).	
The submitter of this report has inspected the Stairs and confirms that all required actions and controls have been implemented.	
Comments	Test